

PROJECT: SS-6-999(069) Various Hwys - Grand Forks District TYPE OF IMPROVEMENT: DRAINAGE IMPROVEMENTS
 PCN: 24736 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/01/2029 BID OPENING DATE: 01/01/2030
 TYPES OF WORK: PIPE PIPE LINING

| EST. # | PROJECTED DAYS | PROJECTED START | ACTUAL END | PROJECTED END | SEQ # | ACTIVITY/TASK | DIVISION | NON-DOT ENTITY |
|--------|-------------------|--------------------|---------------|------------------|----------|---------------------------------------|---------------------------|----------------|
| 0 | | 01/22/2026 | 01/22/2026 | 01/22/2026 | 3 | MILESTONE COMMITTEE REVIEW 11/6/25 | PROGRAMMING | |
| 0 | | | | 08/01/2028 | 20 | TRAFFIC DATA | PLANNING & ASSET MANAGEME | |
| 0 | | | | 09/01/2028 | 130 | FIELD REVIEW | DESIGN | CONSULTANT |
| 0 | | | | 09/08/2028 | 132 | SECTION 106 COORDINATION | DESIGN | CONSULTANT |
| 0 | | | | 09/08/2028 | 133 | RAILROAD COORDINATION | DESIGN | CONSULTANT |
| 0 | | | | 09/08/2028 | 134 | PRELIMINARY UTILITY COORDINATION | DESIGN | CONSULTANT |
| 0 | | | | 10/15/2028 | 280 | SECTION 106 APPLICATION | DESIGN | CONSULTANT |
| 0 | | | | 11/15/2028 | 281 | SECTION 106 COMPLIANCE | ETS | |
| 0 | | | | 12/15/2028 | 301 | CATEX BY DEFINITION | DESIGN | CONSULTANT |
| 0 | | | | 01/01/2029 | 308 | CATEGORICAL EXCLUSION | ETS | |
| 0 | | 11/21/2025 | 11/07/2025 | 11/07/2025 | 330 | ASSIGN PROJECT DESIGNER | DESIGN | CONSULTANT |
| 0 | | | | 08/01/2029 | 786 | RAILROAD REQUIREMENTS | DESIGN | CONSULTANT |
| 0 | | | | 08/01/2029 | 820 | PLANS IN HAND FIELD INSPECTION | DESIGN | CONSULTANT |
| 0 | | | | 08/15/2029 | 825 | PLAN DELIVERY FOR FINAL PLAN REVIEW | DESIGN | CONSULTANT |
| 0 | | | | 09/01/2029 | 828 | PLAN COMPLETION DATE | DESIGN | CONSULTANT |
| 0 | | | | 09/01/2029 | 869 | PROJECT COMPLETION | DESIGN | |