

PROJECT: SS-6-999(071) Various Hwys - Grand Forks District TYPE OF IMPROVEMENT: DRAINAGE IMPROVEMENTS
 PCN: 24734 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/01/2026 BID OPENING DATE: 01/01/2027
 TYPES OF WORK: PIPE PIPE LINING

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ # ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0	10/30/2025	10/30/2025		3 MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0		11/15/2025	20	TRAFFIC DATA	PLANNING & ASSET MANAGEME	
0		03/01/2026	130	FIELD REVIEW	DESIGN	CONSULTANT
0		03/08/2026	132	SECTION 106 COORDINATION	DESIGN	CONSULTANT
0		03/08/2026	134	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0		04/15/2026	280	SECTION 106 APPLICATION	DESIGN	CONSULTANT
0		05/15/2026	281	SECTION 106 COMPLIANCE	ETS	
0		06/01/2026	301	CATEX BY DEFINITION	DESIGN	CONSULTANT
0		06/15/2026	308	CATEGORICAL EXCLUSION	ETS	
0	11/21/2025	11/03/2025	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0		08/01/2026	753	COST ESTIMATE TO LOCAL GOVT	DESIGN	CONSULTANT
0		08/15/2026	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0		08/15/2026	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	DESIGN	CONSULTANT
0		09/01/2026	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0		09/01/2026	869	PROJECT COMPLETION	DESIGN	CONSULTANT