

PROJECT: SS-6-999 (072) Various Hwys - Grand Forks District TYPE OF IMPROVEMENT: DRAINAGE IMPROVEMENTS
 PCN: 24735 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/01/2028 BID OPENING DATE: 01/01/2029
 TYPES OF WORK: PIPE PIPE LINING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		01/22/2026	01/22/2026	11/6/25	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0			09/01/2027	20	TRAFFIC DATA	PLANNING & ASSET MANAGEME		
0			09/01/2027	130	FIELD REVIEW	DESIGN	CONSULTANT	
0			09/08/2027	132	SECTION 106 COORDINATION	DESIGN	CONSULTANT	
0			09/08/2027	133	RAILROAD COORDINATION	DESIGN	CONSULTANT	
0			09/08/2027	134	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT	
0			10/15/2027	280	SECTION 106 APPLICATION	DESIGN	CONSULTANT	
0			11/15/2027	281	SECTION 106 COMPLIANCE	ETS		
0			12/15/2027	301	CATEX BY DEFINITION	DESIGN	CONSULTANT	
0			01/01/2028	308	CATEGORICAL EXCLUSION	ETS		
0		11/21/2025	11/07/2025	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT	
0			08/01/2028	786	RAILROAD REQUIREMENTS	DESIGN		
0			08/01/2028	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT	
0			08/15/2028	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	DESIGN	CONSULTANT	
0			09/01/2028	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT	
0			09/01/2028	869	PROJECT COMPLETION	DESIGN		