

PROJECT: SS-2-999 (075) Various Hwys ? Valley City District TYPE OF IMPROVEMENT: DRAINAGE IMPROVEMENTS
 PCN: 24739 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 11/06/2026 BID OPENING DATE: 01/01/2027
 TYPES OF WORK: PIPE LINING PIPE

| EST. # DAYS | PROJECTED START | ACTUAL END | PROJECTED END | SEQ # ACTIVITY/TASK | DIVISION | NON-DOT ENTITY |
|----------------|--------------------|---------------|------------------|--|---------------------------|----------------|
| 0 | 01/22/2026 | 01/22/2026 | | 3 MILESTONE COMMITTEE REVIEW | PROGRAMMING | |
| 0 | | 02/01/2026 | 20 | TRAFFIC DATA | PLANNING & ASSET MANAGEME | |
| 0 | | 03/15/2026 | 130 | FIELD REVIEW | DESIGN | CONSULTANT |
| 0 | | 03/22/2026 | 132 | SECTION 106 COORDINATION | DESIGN | CONSULTANT |
| 0 | | 03/22/2026 | 133 | RAILROAD COORDINATION | DESIGN | CONSULTANT |
| 0 | | 03/22/2026 | 134 | PRELIMINARY UTILITY COORDINATION | DESIGN | CONSULTANT |
| 0 | | 05/15/2026 | 280 | SECTION 106 APPLICATION | DESIGN | CONSULTANT |
| 0 | | 06/15/2026 | 281 | SECTION 106 COMPLIANCE | ETS | |
| 0 | | 06/15/2026 | 301 | CATEX BY DEFINITION | DESIGN | CONSULTANT |
| 0 | | 07/01/2026 | 308 | CATEGORICAL EXCLUSION | ETS | |
| 0 | 12/19/2025 | 02/16/2025 | 330 | ASSIGN PROJECT DESIGNER | DESIGN | CONSULTANT |
| 0 | | 10/23/2026 | 752 | SECTION 404 PERMIT NRNW3 -VERIFY DESIGN | ETS | |
| 0 | | 10/15/2026 | 786 | RAILROAD REQUIREMENTS | DESIGN | CONSULTANT |
| 0 | | 10/01/2026 | 820 | PLANS IN HAND FIELD INSPECTION | DESIGN | CONSULTANT |
| 0 | | 10/15/2026 | 825 | PLAN DELIVERY FOR FINAL PLAN REVIEW | DESIGN | CONSULTANT |
| 0 | | 11/06/2026 | 828 | PLAN COMPLETION DATE | DESIGN | CONSULTANT |
| 0 | | 11/06/2026 | 869 | PROJECT COMPLETION | DESIGN | |