

PROJECT: NH-3-015(042)001 E RR UNDERPASS TYPE OF IMPROVEMENT: NEW/RECONSTRUCTION
 PCN: 24901 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/31/2029 BID OPENING DATE: 01/01/2030
 TYPES OF WORK: RECONSTRUCTION PCC PAVEMENT PIPE
 STORM SEWER

EST. #	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		03/12/2026	03/12/2026	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0		02/23/2026	02/23/2026	15	SCOPING REPORT	PROGRAMMING	
0			04/15/2026	20	TRAFFIC DATA	PLANNING & ASSET MANAGEMEM	
0			05/01/2026	115	PAVEMENT CONDITION INFORMATION	PLANNING & ASSET MANAGEMEM	
0			09/01/2026	130	FIELD REVIEW	DESIGN	CONSULTANT
0			09/08/2026	132	SECTION 106 COORDINATION	DESIGN	CONSULTANT
0			09/08/2026	133	RAILROAD COORDINATION	DESIGN	CONSULTANT
0			09/08/2026	134	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0			10/01/2026	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0			04/01/2027	205	PUBLIC INPUT MEETING	DESIGN	CONSULTANT
0			03/01/2027	238	SAFETY REVIEW - MAJOR REHABILITATION	DESIGN	CONSULTANT
0			01/01/2027	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0			11/01/2026	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0			07/01/2027	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			08/01/2027	273	WETLAND JURISDICTIONAL REQUEST	ETS	CONSULTANT
0			09/01/2027	274	JURISDICTIONAL DETERMINATION	ETS	
0			06/01/2027	280	SECTION 106 APPLICATION	DESIGN	CONSULTANT
0			07/01/2027	281	SECTION 106 COMPLIANCE	ETS	
0			08/01/2027	289	ENDANGERED SPECIES ACT CONSULTATION	ETS	CONSULTANT
0			09/15/2027	305	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0			10/15/2027	306	DOCUMENTED CATEX	DESIGN	CONSULTANT
0			11/15/2027	308	CATEGORICAL EXCLUSION	ETS	
0			03/16/2026	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			08/01/2027	356	ENVIRONMENTAL SITE ASSESSMENT-PHASE I	ETS	CONSULTANT
0			11/01/2026	503	GROUND SURVEY AERIAL	DESIGN	CONSULTANT
0			11/01/2026	515	SURVEY TRANSMITTAL DOT TO PROVIDE IMAGERY.	DESIGN	CONSULTANT
0			02/15/2028	552	UTILITY ENGINEERING	DESIGN	CONSULTANT
0			03/01/2029	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0			08/01/2027	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	CONSULTANT
0			09/01/2027	595	BRIDGE SOIL BORINGS	MATERIALS & RESEARCH	CONSULTANT
0			06/15/2027	625	HMA MIX RECOMMENDATIONS DETOUR ONLY	MATERIALS & RESEARCH	
0			11/01/2027	655	DESIGN RIGHT OF WAY LIMITS	LOCAL GOVERNMENT	CONSULTANT
0			01/15/2028	660	TITLE INFORMATION	ETS	CONSULTANT
0			03/15/2028	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			02/01/2029	680	MATERIALS REVIEW	DESIGN	
0			11/15/2027	699	RIGHT OF WAY COST	ETS	CONSULTANT
0			12/01/2027	700	RIGHT OF WAY AUTHORIZATION	ETS	
0			06/15/2028	715	APPRAISAL	ETS	
0			06/01/2029	749	SECTION 404 AND WETLAND INFORMATION	DESIGN	CONSULTANT

PROJECT: NH-3-015(042)001 E RR UNDERPASS TYPE OF IMPROVEMENT: NEW/RECONSTRUCTION
 PCN: 24901 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/31/2029 BID OPENING DATE: 01/01/2030
 TYPES OF WORK: RECONSTRUCTION PCC PAVEMENT PIPE
 STORM SEWER

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				08/15/2029	752	SECTION 404 PERMIT	ETS	
0				08/15/2029	780	UTILITY AGREEMENTS & PERMITS	DESIGN	CONSULTANT
0				08/15/2029	786	RAILROAD REQUIREMENTS	DESIGN	
0				06/15/2029	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				08/15/2029	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	DESIGN	CONSULTANT
0				08/31/2029	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				08/31/2029	865	ACQUISITION	ETS	CONSULTANT
0				08/31/2029	869	PROJECT COMPLETION	DESIGN	CONSULTANT