

PROJECT: FTF-5-085 (089)075 JCT I-94 N 10 MILES TYPE OF IMPROVEMENT: NEW/RECONSTRUCTION
 PCN: 24243 PROJECT LENGTH: 9.9556 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/01/2028 BID OPENING DATE: 01/01/2030
 TYPES OF WORK: GRADE AGGREGATE BASE HOT BITUMINOUS SURFACING
 STRUCTURAL AND INCIDENTALS

EST. #	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		02/14/2024	02/14/2024	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0			06/15/2025	20	TRAFFIC DATA	PLANNING & ASSET MANAGEMEN	
0			07/01/2025	60	DISTRICT TO GET CORE SAMPLE	DICKINSON DISTRICT	CONSULTANT
0			08/01/2025	70	CORE ANALYSIS	MATERIALS & RESEARCH	
0			07/01/2024	130	FIELD REVIEW	DESIGN	CONSULTANT
0			08/01/2024	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0			08/31/2025	190	MANAGEMENT PRESENTATION	DESIGN	CONSULTANT
0			11/01/2025	267	PAVEMENT DESIGN DESIGNER: ADAM BERGLUND	MATERIALS & RESEARCH	
0			09/01/2026	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			10/01/2026	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0			12/01/2026	274	JURISDICTIONAL DETERMINATION	ETS	
0			10/01/2026	291	BIOLOGICAL EVALUATION (USFS)	ETS	CONSULTANT
0			02/14/2024	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			08/01/2027	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0			11/01/2026	510	AERIAL SURVEY	DESIGN	CONSULTANT
0			11/01/2026	515	SURVEY TRANSMITTAL	DESIGN	
0			11/01/2026	551	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0			05/01/2027	552	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0			06/01/2027	561	STRUCTURE HYDRAULICS	BRIDGE	CONSULTANT
0			07/01/2027	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0			11/01/2026	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	CONSULTANT
0			05/01/2027	566	SLOPE STABILITY	MATERIALS & RESEARCH	CONSULTANT
0			05/01/2027	595	BRIDGE SOIL BORINGS	MATERIALS & RESEARCH	CONSULTANT
0			08/01/2027	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0			08/01/2027	615	LOAD RATING	BRIDGE	
0			09/01/2027	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0			11/01/2025	625	HMA MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			03/01/2027	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0			05/01/2027	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0			07/01/2027	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			04/01/2027	699	RIGHT OF WAY COST	ETS	CONSULTANT
0			04/15/2027	700	RIGHT OF WAY AUTHORIZATION	ETS	
0			11/01/2027	715	APPRAISAL	ETS	CONSULTANT
0			10/30/2026	740	BORRROR QUANTITIES TO R/W	DESIGN	CONSULTANT
0			06/01/2027	745	BORROW	ETS	CONSULTANT
0			08/01/2027	746	BORROW INVESTIGATION	MATERIALS & RESEARCH	CONSULTANT
0			09/01/2027	748	SECTION 401 WQC PRE-APPLICATION	DESIGN	CONSULTANT
0			10/01/2027	749	SECTION 404 AND WETLAND INFORMATION	DESIGN	CONSULTANT
0			10/01/2027	751	SECTION 401 WQC APPLICATION	DESIGN	CONSULTANT
0			02/15/2028	752	SECTION 404 PERMIT	ETS	

PROJECT: FTF-5-085 (089)075 JCT I-94 N 10 MILES TYPE OF IMPROVEMENT: NEW/RECONSTRUCTION
 PCN: 24243 PROJECT LENGTH: 9.9556 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/01/2028 BID OPENING DATE: 01/01/2030
 TYPES OF WORK: GRADE AGGREGATE BASE HOT BITUMINOUS SURFACING
 STRUCTURAL AND INCIDENTALS

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				02/15/2028	754	SECTION 401 WQC	ETS	
0				10/01/2027	761	FLOOD PLAIN PERMIT APPLICATION	DESIGN	CONSULTANT
0				01/01/2028	762	FLOOD PLAIN PERMIT	ETS	
0				07/15/2027	769	SPECIAL USE PERMIT APPLICATION POTENTIAL FOREST SERVICE ACTION FOR APPROVAL	DESIGN	CONSULTANT
0				02/15/2028	770	SPECIAL USE PERMIT POTENTIAL FOREST SERVICE ACTION FOR APPROVAL	ETS	
0				02/01/2027	818	PRELIMINARY PLAN REVIEW FINAL ALIGNMENT AND CROSS SECTIONS FOR ROW LIMITS AND UTILITY IMPACTS	DESIGN	CONSULTANT
0				10/01/2027	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				10/01/2027	821	ITS SYSTEMS ENGINEERING CHECKLIST	MAINTENANCE & ENGINEERING	CONSULTANT
0				08/15/2028	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	DESIGN	CONSULTANT
0				09/01/2028	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				09/01/2028	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0				08/01/2027	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				09/01/2027	850	MAILBOXES	ETS	
0				09/01/2028	865	ACQUISITION	ETS	CONSULTANT
0				09/01/2028	869	PROJECT COMPLETION	DESIGN	CONSULTANT
0				10/27/2028	891	RIGHT OF WAY PLATS RECORDED	ETS	

PROJECT: FTF-5-085 (090)085 10M N OF JCT I-94 TO NEAR GORHAM JCTTYPE OF IMPROVEMENT: NEW/RECONSTRUCTION
PCN: 24244 PROJECT LENGTH: 7.2670 FHWA INTERACTION: LIMIT
PROJECT COMPLETE DATE: 09/01/2027 BID OPENING DATE: 01/01/2029
TYPES OF WORK: GRADE AGGREGATE BASE HOT BITUMINOUS SURFACING
STRUCTURAL AND INCIDENTALS

EST. #	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		02/14/2024	02/14/2024	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0			06/15/2024	20	TRAFFIC DATA	PLANNING & ASSET MANAGEMEN	
0			09/01/2024	60	DISTRICT TO GET CORE SAMPLE WAIT UNTIL OVERLAY IS COMPLETE IN 2026 BEFORE TAKING CORES FROM RP 90 TO RP 107	DICKINSON DISTRICT	CONSULTANT
0			10/01/2024	70	CORE ANALYSIS	MATERIALS & RESEARCH	
0			07/01/2024	130	FIELD REVIEW	DESIGN	CONSULTANT
0			08/01/2024	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0			03/01/2026	190	MANAGEMENT PRESENTATION	DESIGN	CONSULTANT
0			11/01/2024	267	PAVEMENT DESIGN DESIGNER: ADAM BERGLUND	MATERIALS & RESEARCH	
0			09/01/2025	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			10/01/2025	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0			12/01/2025	274	JURISDICTIONAL DETERMINATION	ETS	
0			10/01/2025	291	BIOLOGICAL EVALUATION (USFS)	ETS	CONSULTANT
0			02/14/2024	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			08/01/2026	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0			11/01/2025	510	AERIAL SURVEY	DESIGN	CONSULTANT
0			11/01/2025	515	SURVEY TRANSMITTAL	DESIGN	
0			11/01/2025	551	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0			05/01/2026	552	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0			06/01/2026	561	STRUCTURE HYDRAULICS	BRIDGE	CONSULTANT
0			07/01/2026	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0			11/01/2025	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	CONSULTANT
0			05/01/2026	566	SLOPE STABILITY	MATERIALS & RESEARCH	CONSULTANT
0			05/01/2026	595	BRIDGE SOIL BORINGS	MATERIALS & RESEARCH	CONSULTANT
0			08/01/2026	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0			08/01/2026	615	LOAD RATING	BRIDGE	
0			09/01/2026	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0			11/01/2024	625	HMA MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			03/01/2026	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0			05/01/2026	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0			07/01/2026	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			04/01/2026	699	RIGHT OF WAY COST	ETS	CONSULTANT
0			04/15/2026	700	RIGHT OF WAY AUTHORIZATION	ETS	
0			11/01/2026	715	APPRAISAL	ETS	CONSULTANT
0			10/30/2025	740	BORRROR QUANTITIES TO R/W	DESIGN	CONSULTANT
0			06/01/2026	745	BORROW	ETS	CONSULTANT
0			08/01/2026	746	BORROW INVESTIGATION	MATERIALS & RESEARCH	CONSULTANT
0			09/01/2026	748	SECTION 401 WQC PRE-APPLICATION	DESIGN	CONSULTANT
0			10/01/2026	749	SECTION 404 AND WETLAND INFORMATION	DESIGN	CONSULTANT
0			10/01/2026	751	SECTION 401 WQC APPLICATION	DESIGN	CONSULTANT

PROJECT: FTF-5-085 (090)085 10M N OF JCT I-94 TO NEAR GORHAM JCTTYPE OF IMPROVEMENT: NEW/RECONSTRUCTION
 PCN: 24244 PROJECT LENGTH: 7.2670 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/01/2027 BID OPENING DATE: 01/01/2029
 TYPES OF WORK: GRADE AGGREGATE BASE HOT BITUMINOUS SURFACING
 STRUCTURAL AND INCIDENTALS

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				02/15/2027	752	SECTION 404 PERMIT	ETS	
0				02/15/2027	754	SECTION 401 WQC	ETS	
0				07/15/2026	769	SPECIAL USE PERMIT APPLICATION POTENTIAL FOREST SERVICE ACTION FOR APPROVAL	DESIGN	CONSULTANT
0				02/15/2027	770	SPECIAL USE PERMIT POTENTIAL FOREST SERVICE ACTION FOR APPROVAL	ETS	
0				02/01/2026	818	PRELIMINARY PLAN REVIEW FINAL ALIGNMENT AND CROSS SECTIONS FOR ROW LIMITS AND UTILITY IMPACTS	DESIGN	CONSULTANT
0				10/01/2026	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				10/01/2026	821	ITS SYSTEMS ENGINEERING CHECKLIST	MAINTENANCE & ENGINEERING	CONSULTANT
0				08/15/2027	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	DESIGN	CONSULTANT
0				09/01/2027	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				09/01/2027	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0				08/01/2026	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				09/01/2026	850	MAILBOXES	ETS	
0				09/01/2027	865	ACQUISITION	ETS	CONSULTANT
0				09/01/2027	869	PROJECT COMPLETION	DESIGN	CONSULTANT
0				10/27/2027	891	RIGHT OF WAY PLATS RECORDED	ETS	

PROJECT: FTF-5-085 (091)093 NEAR GORHAM JCT N TO JCT ND 200 TYPE OF IMPROVEMENT: NEW/RECONSTRUCTION
 PCN: 24245 PROJECT LENGTH: 14.6669 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 01/15/2027 BID OPENING DATE: 01/01/2028
 TYPES OF WORK: GRADE AGGREGATE BASE HOT BITUMINOUS SURFACING
 STRUCTURAL AND INCIDENTALS

EST. #	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		02/14/2024	02/14/2024	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0			06/15/2024	20	TRAFFIC DATA	PLANNING & ASSET MANAGEMEN	
0			07/01/2024	60	DISTRICT TO GET CORE SAMPLE WAIT UNTIL OVERLAY IS COMPLETE IN 2026 BEFORE TAKING CORES FROM RP 90 TO RP 107	DICKINSON DISTRICT	CONSULTANT
0			08/01/2024	70	CORE ANALYSIS	MATERIALS & RESEARCH	
0			07/01/2024	130	FIELD REVIEW	DESIGN	CONSULTANT
0			08/01/2024	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0			08/31/2025	190	MANAGEMENT PRESENTATION	DESIGN	CONSULTANT
0			09/01/2024	267	PAVEMENT DESIGN DESIGNER: ADAM BERGLUND	MATERIALS & RESEARCH	
0			10/01/2024	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			11/01/2024	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0			01/15/2025	274	JURISDICTIONAL DETERMINATION	ETS	
0			10/01/2024	291	BIOLOGICAL EVALUATION (USFS)	ETS	CONSULTANT
0			02/09/2024	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			02/01/2026	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0			03/01/2025	510	AERIAL SURVEY	DESIGN	CONSULTANT
0			03/01/2025	515	SURVEY TRANSMITTAL	DESIGN	
0			03/01/2025	551	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0			11/01/2025	552	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0			03/16/2026	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0			02/01/2025	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	CONSULTANT
0			07/31/2025	566	SLOPE STABILITY	MATERIALS & RESEARCH	CONSULTANT
0			07/31/2025	595	BRIDGE SOIL BORINGS	MATERIALS & RESEARCH	CONSULTANT
0			02/01/2026	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0			02/01/2026	615	LOAD RATING	BRIDGE	
0			03/01/2026	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0			09/01/2024	625	HMA MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			08/31/2025	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0			10/31/2025	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0			12/31/2025	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			09/30/2025	699	RIGHT OF WAY COST	ETS	CONSULTANT
0			10/14/2025	700	RIGHT OF WAY AUTHORIZATION	ETS	
0			04/01/2026	715	APPRAISAL	ETS	CONSULTANT
0			04/30/2025	740	BORRROR QUANTITIES TO R/W	DESIGN	CONSULTANT
0			09/30/2025	745	BORROW	ETS	CONSULTANT
0			11/30/2025	746	BORROW INVESTIGATION	MATERIALS & RESEARCH	CONSULTANT
0			03/01/2026	748	SECTION 401 WQC PRE-APPLICATION	DESIGN	CONSULTANT
0			04/01/2026	749	SECTION 404 AND WETLAND INFORMATION	DESIGN	CONSULTANT
0			04/01/2026	751	SECTION 401 WQC APPLICATION	DESIGN	CONSULTANT
0			08/15/2026	752	SECTION 404 PERMIT	ETS	

PROJECT: FTF-5-085 (091)093 NEAR GORHAM JCT N TO JCT ND 200 TYPE OF IMPROVEMENT: NEW/RECONSTRUCTION
 PCN: 24245 PROJECT LENGTH: 14.6669 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 01/15/2027 BID OPENING DATE: 01/01/2028
 TYPES OF WORK: GRADE AGGREGATE BASE HOT BITUMINOUS SURFACING
 STRUCTURAL AND INCIDENTALS

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			08/15/2026	754	SECTION 401 WQC	ETS	
0			01/14/2026	769	SPECIAL USE PERMIT APPLICATION POTENTIAL FOREST SERVICE ACTION FOR APPROVAL	DESIGN	CONSULTANT
0			08/15/2026	770	SPECIAL USE PERMIT POTENTIAL FOREST SERVICE ACTION FOR APPROVAL	ETS	
0			07/31/2025	818	PRELIMINARY PLAN REVIEW FINAL ALIGNMENT AND CROSS SECTIONS FOR ROW LIMITS AND UTILITY IMPACTS	DESIGN	CONSULTANT
0			04/01/2026	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			04/15/2026	821	ITS SYSTEMS ENGINEERING CHECKLIST	MAINTENANCE & ENGINEERING	CONSULTANT
0			08/15/2026	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	DESIGN	CONSULTANT
0			09/01/2026	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			09/01/2026	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0			02/01/2026	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0			03/01/2026	850	MAILBOXES	ETS	
0			01/15/2027	865	ACQUISITION	ETS	CONSULTANT
0			01/15/2027	869	PROJECT COMPLETION	DESIGN	CONSULTANT
0			10/27/2026	891	RIGHT OF WAY PLATS RECORDED	ETS	