PROJECT: NH-4-083(166)198 20TH AVE SW TO BURDICK EXPRESSWAY TYPE OF IMPROVEMENT: PREVENTIVE MAINTENANCE PCN: 24525 PROJECT LENGTH: 1.4756 FHWA INTERACTION: LIMIT

PCN: 24525 PROJECT LENGTH: 1.4/56 FHWA INTERACTION: LIMIT PROJECT COMPLETE DATE: 07/15/2026 BID OPENING DATE: 01/01/2028

TYPES OF WORK: CURB RAMPS

EST. #	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0	SIAKI		11/21/2024		MILESTONE COMMITTEE REVIEW	PROGRAMMING	NON-DOI ENIIII
0 0 0 0 0			12/01/2024 11/26/2024 10/12/2026 10/12/2026 10/12/2026 10/12/2026	1 2 3 1	ASSIGN PROJECT DESIGNER - UTILITY COORDINATOR - R/W AGENT - PROJECT CONCEPT REPORT - ENVIRONMENTAL LIAISON - DESIGNER	DESIGN DESIGN ETS DESIGN ETS DESIGN	CONSULTANT
0 0 0 0			08/12/2026 08/12/2026	2 3 4	TRAFFIC DATA - TRAFFIC VOLUME - URBAN - TRAFFIC VOLUME - RURAL - TURN MOVEMENT COUNTS - EQUIVALENT SINGLE AXLE LOADS (ESALS)	PLANNING & ASSET MANAGEME PLANNING & ASSET MANAGEME PLANNING & ASSET MANAGEME PLANNING & ASSET MANAGEME PLANNING & ASSET MANAGEME	
0			04/01/2025	130	FIELD REVIEW	DESIGN	CONSULTANT
0			04/08/2025	132	SECTION 106 COORDINATION	DESIGN	CONSULTANT
0			07/08/2025	280	SECTION 106 APPLICATION	DESIGN	CONSULTANT
0					GROUND SURVEY - 90-1 SURVEY	DESIGN FARGO DISTRICT	CONSULTANT
0			08/01/2025	515	SURVEY TRANSMITTAL	DESIGN	
0			09/01/2025	551	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0 0 0			05/26/2027 05/26/2027	18 16	SECTION 106 COMPLIANCE - TRADITIONAL CULTURAL SPECIALIST - CULTURAL REPRESENTATIVE - CULTURAL CONSULTANT	ETS ETS ETS	
0			10/01/2025	301	CATEX BY DEFINITION	DESIGN	CONSULTANT
0			10/15/2025	699	RIGHT OF WAY COST	ETS	CONSULTANT
0			10/15/2025	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0			11/01/2025	700	RIGHT OF WAY AUTHORIZATION	ETS	
0			01/01/2026	552	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0			01/15/2026	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0					RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			04/01/2026	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0			04/15/2026	893	CPM INFO TO LOCAL GOVT	DESIGN	CONSULTANT
0			06/01/2026	753	COST ESTIMATE TO LOCAL GOVT	DESIGN	CONSULTANT
0			06/15/2026	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			07/01/2026	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	DESIGN	CONSULTANT
0			07/15/2026	869	PROJECT COMPLETION	DESIGN	CONSULTANT
0			07/15/2026	865	ACQUISITION	ETS	CONSULTANT
0			07/15/2026	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			09/01/2027	895	COST MAINTENANCE AGREEMENT	LOCAL GOVERNMENT	