

PROJECT: HES-6-017(065)106 N Jct 17 & 18; S Jct 17 & 18; Jct 17 TYPE OF IMPROVEMENT: SAFETY IMPROVEMENTS
 PCN: 24757 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/15/2027 BID OPENING DATE: 10/08/2027
 TYPES OF WORK: ROUNDABOUT TURN LANES

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		11/13/2025	11/13/2025	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0		10/15/2025	10/15/2025	15	SCOPING REPORT	PROGRAMMING	
0			12/15/2025	20	TRAFFIC DATA	PLANNING & ASSET MANAGEME	
0			02/15/2026	60	DISTRICT TO GET CORE SAMPLE	GRAND FORKS DISTRICT	
0			03/01/2026	70	CORE ANALYSIS	MATERIALS & RESEARCH	
0		11/19/2025	12/15/2025	115	PAVEMENT CONDITION INFORMATION	PLANNING & ASSET MANAGEME	
0			03/01/2026	130	FIELD REVIEW	DESIGN	CONSULTANT
0			03/08/2026	132	SECTION 106 COORDINATION	DESIGN	CONSULTANT
0			03/08/2026	134	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0			04/01/2026	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0			08/01/2026	205	PUBLIC INPUT MEETING	DESIGN	CONSULTANT
0			06/01/2026	238	SAFETY REVIEW - MAJOR REHABILITATION	DESIGN	CONSULTANT
0			05/01/2026	267	PAVEMENT DESIGN DESIGNER: ADAM BERGLUND	MATERIALS & RESEARCH	
0			07/01/2026	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			08/01/2026	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0			09/01/2026	274	JURISDICTIONAL DETERMINATION	ETS	
0			06/01/2026	280	SECTION 106 APPLICATION	DESIGN	CONSULTANT
0			07/01/2026	281	SECTION 106 COMPLIANCE	ETS	
0			07/01/2026	289	ENDANGERED SPECIES ACT CONSULTATION	ETS	CONSULTANT
0			09/01/2026	305	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0			10/01/2026	306	DOCUMENTED CATEX	DESIGN	CONSULTANT
0			11/01/2026	308	CATEGORICAL EXCLUSION	ETS	
0		11/21/2025	11/15/2025	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			08/15/2027	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0			06/01/2026	510	AERIAL SURVEY	DESIGN	CONSULTANT
0			06/01/2026	515	SURVEY TRANSMITTAL	DESIGN	CONSULTANT
0			12/01/2026	552	UTILITY ENGINEERING	DESIGN	CONSULTANT
0			01/15/2027	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0			02/01/2027	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0			05/01/2026	625	HMA MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			10/01/2026	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0			01/01/2027	660	TITLE INFORMATION	ETS	CONSULTANT
0			02/15/2027	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			11/01/2026	699	RIGHT OF WAY COST	ETS	CONSULTANT

PROJECT: HES-6-017(065)106 N Jct 17 & 18; S Jct 17 & 18; Jct 17 TYPE OF IMPROVEMENT: SAFETY IMPROVEMENTS
 PCN: 24757 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/15/2027 BID OPENING DATE: 10/08/2027
 TYPES OF WORK: ROUNDABOUT TURN LANES

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				11/15/2026	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				04/15/2027	715	APPRAISAL	ETS	CONSULTANT
0				05/01/2027	749	SECTION 404 AND WETLAND INFORMATION	DESIGN	CONSULTANT
0				08/01/2027	753	SECTION 404 PERMIT	ETS	
0				08/01/2027	780	UTILITY AGREEMENTS & PERMITS	DESIGN	CONSULTANT
0				02/15/2027	818	PRELIMINARY PLAN REVIEW	DESIGN	CONSULTANT
0				05/15/2027	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				08/01/2027	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	DESIGN	CONSULTANT
0				08/15/2027	828	PLAN COMPLETION DATE	DESIGN	
0				08/15/2027	829	RIGHT OF WAY PLATS FINAL	DESIGN	
0				08/06/2026	850	MAILBOXES	ETS	
0				08/15/2027	865	ACQUISITION	ETS	CONSULTANT
0				08/15/2027	869	PROJECT COMPLETION	DESIGN	CONSULTANT
0				10/01/2027	891	RIGHT OF WAY PLATS RECORDED	ETS	