

PROJECT: NH-3-281(130)148 US 281, NEAR JCT 57 TO NEW US 281 TYPE OF IMPROVEMENT: MAJOR REHABILITATION  
 PCN: 21506 PROJECT LENGTH: 5.8476 FHWA INTERACTION: LIMIT  
 PROJECT COMPLETE DATE: 08/15/2017 BID OPENING DATE: 11/17/2017  
 TYPES OF WORK: FULL DEPTH RECLAMATION WIDENING HOT BITUMINOUS SURFACING  
 RIPRAP SUBCUT

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			01/21/2016	01/21/2016	3	MILESTONE COMMITTEE REVIEW 1ST 01/08/16	PROGRAMMING	
0			01/08/2016	01/08/2016	6	ASSOCIATED PROJECT PCNS PCN 21505	ETS	
0			05/03/2015	05/03/2015	15	SCOPING REPORT	PROGRAMMING	
0			02/02/2016	03/01/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				06/01/2016	55	FALLING WEIGHT DEFLECTOMETER	MATERIALS & RESEARCH	
0				04/01/2016	60	DISTRICT TO GET CORE SAMPLE	DEVILS LAKE DISTRICT	
0				06/01/2016	70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
0			02/02/2016	03/01/2016	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				06/01/2016	130	FIELD REVIEW	DESIGN	CONSULTANT
0				07/01/2016	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				09/01/2016	237	SAFETY REVIEW - MAJOR REHABILITATION	DESIGN	CONSULTANT
0				07/15/2016	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0				07/15/2016	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				09/01/2016	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				10/01/2016	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				01/01/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				08/15/2016	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0				11/15/2016	490	CATEGORICAL EXCLUSION	ETS	
0				06/01/2017	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				09/01/2016	510	AERIAL SURVEY	DESIGN	CONSULTANT
0				09/01/2016	515	SURVEY TRANSMITTAL	DESIGN	
0				09/01/2016	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				01/01/2017	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0				01/01/2017	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				03/01/2017	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				10/15/2016	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0				12/15/2016	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				01/15/2017	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				06/15/2016	685	BORROW QUANTITIES TO R/W	DESIGN	CONSULTANT
0				02/01/2017	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				04/01/2017	715	APPRAISAL	ETS	CONSULTANT
0				09/01/2016	745	BORROW	ETS	CONSULTANT
0				06/15/2017	750	BORROW INVESTIGATION	MATERIALS & RESEARCH	

PROJECT: NH-3-281(130)148 US 281, NEAR JCT 57 TO NEW US 281 TYPE OF IMPROVEMENT: MAJOR REHABILITATION  
 PCN: 21506 PROJECT LENGTH: 5.8476 FHWA INTERACTION: LIMIT  
 PROJECT COMPLETE DATE: 08/15/2017 BID OPENING DATE: 11/17/2017  
 TYPES OF WORK: FULL DEPTH RECLAMATION WIDENING HOT BITUMINOUS SURFACING  
 RIPRAP SUBCUT

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				05/15/2017	751	WETLAND INFORMATION TO ENVIRONMENTAL	DESIGN	CONSULTANT
0				08/01/2017	760	SECTION 404 PERMIT	ETS	
0				08/01/2016	778	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				09/01/2016	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0				10/01/2016	782	JURISDICTIONAL DETERMINATION	ETS	
0				07/15/2017	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0				07/15/2017	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				08/01/2017	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0				08/15/2017	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				08/15/2017	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0				04/01/2017	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				06/01/2017	850	MAILBOXES	ETS	
0				07/15/2017	855	TERO AGREEMENT	ETS	
0				07/01/2017	860	RIGHT OF WAY APPLICATION TO BIA	ETS	CONSULTANT
0				08/15/2017	865	ACQUISITION	ETS	CONSULTANT
0				08/15/2017	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0				11/17/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0				11/17/2017	891	RIGHT OF WAY PLATS RECORDED	ETS	