

PROJECT: IM-2-094(211)227 W ND 30 INTER E TO E CLEVELAND TYPE OF IMPROVEMENT: STRUCTURAL IMPROVEMENT
 PCN: 24740 PROJECT LENGTH: 12.2117 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 12/11/2026 BID OPENING DATE: 02/05/2027
 TYPES OF WORK: CRACK AND SEAT STRUCTURAL OVERLAY > 3"

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		11/06/2025	11/06/2025	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0		04/29/2024	04/29/2024	15	SCOPING REPORT	PROGRAMMING	
0		10/21/2024	09/04/2024	20	TRAFFIC DATA #13645 & 13646	PLANNING & ASSET MANAGEME	
0		11/17/2025	12/01/2025	115	PAVEMENT CONDITION INFORMATION	PLANNING & ASSET MANAGEME	
0			03/15/2026	130	FIELD REVIEW	DESIGN	CONSULTANT
0			03/22/2026	132	SECTION 106 COORDINATION	DESIGN	CONSULTANT
0			03/22/2026	133	RAILROAD COORDINATION	DESIGN	CONSULTANT
0			03/22/2026	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0			05/15/2026	237	SAFETY REVIEW - STRUCTURAL IMPROVEMENTS	DESIGN	CONSULTANT
0			06/01/2026	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0			04/15/2026	267	PAVEMENT DESIGN DESIGNER: AARON PEREZ	MATERIALS & RESEARCH	
0			06/15/2026	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			07/15/2026	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0			08/15/2026	274	JURISDICTIONAL DETERMINATION	ETS	
0			06/15/2026	280	SECTION 106 APPLICATION	DESIGN	CONSULTANT
0			07/15/2026	281	SECTION 106 COMPLIANCE	ETS	
0			07/15/2026	289	ENDANGERED SPECIES ACT CONSULTATION	ETS	CONSULTANT
0			08/01/2026	301	CATEX BY DEFINITION	DESIGN	CONSULTANT
0			09/01/2026	308	CATEGORICAL EXCLUSION	ETS	
0		11/21/2025	11/15/2025	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			10/05/2026	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0			06/01/2026	503	GROUND SURVEY	DESIGN	CONSULTANT
0			06/01/2026	515	SURVEY TRANSMITTAL	DESIGN	
0			09/01/2026	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0			09/10/2026	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0			11/27/2026	615	LOAD RATING	BRIDGE	CONSULTANT
0			10/10/2026	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0			03/23/2026	625	HMA MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			09/10/2026	749	SECTION 404 AND WETLAND INFORMATION	DESIGN	CONSULTANT
0			11/27/2026	752	SECTION 404 PERMIT	ETS	
0			11/10/2026	786	RAILROAD REQUIREMENTS	DESIGN	
0			11/10/2026	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			11/27/2026	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	DESIGN	CONSULTANT

PROJECT: IM-2-094(211)227

W ND 30 INTER E TO E CLEVELAND

TYPE OF IMPROVEMENT: STRUCTURAL IMPROVEMENT

PCN: 24740

PROJECT LENGTH: 12.2117

FWHA INTERACTION: LIMIT

PROJECT COMPLETE DATE: 12/11/2026

BID OPENING DATE: 02/05/2027

TYPES OF WORK: CRACK AND SEAT

STRUCTURAL OVERLAY > 3"

EST. #	PROJECTED	ACTUAL	PROJECTED	SEQ		DIVISION	NON-DOT ENTITY
DAYS	START	END	END	#	ACTIVITY/TASK		
0			12/11/2026	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			12/11/2026	869	PROJECT COMPLETION	DESIGN	CONSULTANT