

01/22/2026

NDDOT RIMS HIGHWAY PROJECTS - MILESTONE
ACTIVITIES FOR PCN: 24822

DT3-252-AA PAGE 1
REQUESTED BY: CHATAY1

PROJECT: IM-5-094(179)031 RP 31 Near Painted Canyon Grading arTYPE OF IMPROVEMENT: SLOPE STABILITY
PCN: 24822 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
PROJECT COMPLETE DATE: 12/01/2026 BID OPENING DATE: 02/05/2027
TYPES OF WORK: SLIDE REPAIR

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			12/18/2025	12/18/2025	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0			12/31/2025	01/01/2026	20	TRAFFIC DATA 13799-13800	PLANNING & ASSET MANEGEME	
0				05/15/2026	130	FIELD REVIEW	MATERIALS & RESEARCH	CONSULTANT
0				06/01/2026	132	SECTION 106 COORDINATION	MATERIALS & RESEARCH	CONSULTANT
0				06/01/2026	134	PRELIMINARY UTILITY COORDINATION	MATERIALS & RESEARCH	CONSULTANT
0				06/15/2026	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				07/15/2026	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0				08/15/2026	274	JURISDICTIONAL DETERMINATION	ETS	
0				07/01/2026	280	SECTION 106 APPLICATION	DESIGN	CONSULTANT
0				08/01/2026	281	SECTION 106 COMPLIANCE	ETS	
0				08/15/2026	301	CATEX BY DEFINITION	MATERIALS & RESEARCH	CONSULTANT
0				09/01/2026	308	CATEGORICAL EXCLUSION	ETS	
0		12/19/2025	01/01/2026	330	ASSIGN PROJECT DESIGNER	MATERIALS & RESEARCH	CONSULTANT	
0			06/15/2026	503	GROUND SURVEY	DESIGN	CONSULTANT	
0			06/15/2026	515	SURVEY TRANSMITTAL	DESIGN		
0			09/01/2026	552	UTILITY ENGINEERING	DESIGN		
0			07/15/2026	566	SLOPE STABILITY	MATERIALS & RESEARCH	CONSULTANT	
0			09/15/2026	749	SECTION 404 AND WETLAND INFORMATION	MATERIALS & RESEARCH	CONSULTANT	
0			11/15/2026	753	SECTION 404 PERMIT	ETS		
0			12/01/2026	780	UTILITY AGREEMENTS & PERMITS	DESIGN		
0			11/01/2026	820	PLANS IN HAND FIELD INSPECTION	MATERIALS & RESEARCH	CONSULTANT	
0			11/15/2026	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	MATERIALS & RESEARCH	CONSULTANT	
0			12/01/2026	828	PLAN COMPLETION DATE	MATERIALS & RESEARCH	CONSULTANT	
0			12/01/2026	869	PROJECT COMPLETION	MATERIALS & RESEARCH		