

PROJECT: BRS-8-011(055)118 HWY 11 - EAST OF ND HIGHWAY 1 TYPE OF IMPROVEMENT: STRUCTURE REPLACEMENT
 PCN: 25259 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 12/01/2027 BID OPENING DATE: 01/01/2028
 TYPES OF WORK: REPLACE STEEL STRUCTURE

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		07/15/2026	07/15/2026	3	MILESTONE COMMITTEE REVIEW 6/4/26	PROGRAMMING	
0		07/01/2026	06/15/2026	20	TRAFFIC DATA 14050-14051	PLANNING & ASSET MANAGEME	
0			11/15/2026	130	FIELD REVIEW	BRIDGE	CONSULTANT
0	07/17/2026		08/01/2026	132	SECTION 106 COORDINATION	BRIDGE	CONSULTANT
0			11/22/2026	134	PRELIMINARY UTILITY COORDINATION	BRIDGE	CONSULTANT
0			10/01/2026	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			11/01/2026	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0			12/01/2026	274	JURISDICTIONAL DETERMINATION	ETS	
0			11/01/2026	280	SECTION 106 APPLICATION	BRIDGE	CONSULTANT
0			12/01/2026	281	SECTION 106 COMPLIANCE	ETS	
0			12/01/2026	289	ENDANGERED SPECIES ACT CONSULTATION	ETS	CONSULTANT
0			12/15/2026	305	DRAFT DOCUMENTED CATEX	BRIDGE	CONSULTANT
0			01/15/2027	306	DOCUMENTED CATEX	BRIDGE	CONSULTANT
0			02/15/2027	308	CATEGORICAL EXCLUSION	ETS	
0			07/20/2026	330	ASSIGN PROJECT DESIGNER	BRIDGE	CONSULTANT
0			03/01/2027	503	GROUND SURVEY	DESIGN	CONSULTANT
0			03/01/2027	515	SURVEY TRANSMITTAL	DESIGN	CONSULTANT
0			03/15/2027	552	UTILITY ENGINEERING	BRIDGE	CONSULTANT
0			05/15/2027	561	STRUCTURE HYDRAULICS	BRIDGE	CONSULTANT
0			03/01/2027	595	BRIDGE SOIL BORINGS	MATERIALS & RESEARCH	
0			07/15/2027	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0			07/15/2027	615	LOAD RATING	BRIDGE	CONSULTANT
0			08/15/2027	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0			01/01/2027	655	DESIGN RIGHT OF WAY LIMITS	BRIDGE	CONSULTANT
0			03/01/2027	660	TITLE INFORMATION	ETS	CONSULTANT
0			04/01/2027	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			01/15/2027	699	RIGHT OF WAY COST	DESIGN	CONSULTANT
0			03/01/2027	700	RIGHT OF WAY AUTHORIZATION	ETS	
0			06/01/2027	715	APPRAISAL	ETS	CONSULTANT
0			09/01/2027	749	SECTION 404 AND WETLAND INFORMATION	BRIDGE	CONSULTANT
0			11/15/2027	752	SECTION 404 PERMIT	ETS	
0			11/15/2027	780	UTILITY AGREEMENTS & PERMITS	DESIGN	CONSULTANT
0			09/15/2027	820	PLANS IN HAND FIELD INSPECTION	BRIDGE	CONSULTANT
0			11/15/2027	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	BRIDGE	CONSULTANT
0			12/01/2027	828	PLAN COMPLETION DATE	BRIDGE	CONSULTANT
0			12/01/2027	865	ACQUISITION	ETS	CONSULTANT
0			12/01/2027	869	PROJECT COMPLETION	BRIDGE	CONSULTANT