

PROJECT: SS-3-015(029)044 ND 15 - RP 44,RP 47,RP 48 TYPE OF IMPROVEMENT: MAJOR REHABILITATION
 PCN: 21539 PROJECT LENGTH: 3.8717 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/18/2017 BID OPENING DATE: 10/13/2017
 TYPES OF WORK: INSLOPE WIDENING RIPRAP PIPE EXTENSION

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			02/25/2016	02/25/2016	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0			02/08/2016	02/08/2016	15	SCOPING REPORT	PROGRAMMING	
0				05/01/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				07/01/2016	130	FIELD REVIEW	DESIGN	CONSULTANT
0				07/15/2016	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				11/01/2016	237	SAFETY REVIEW - MAJOR REHABILITATION	DESIGN	CONSULTANT
0				09/15/2016	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				11/01/2016	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				12/01/2016	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				02/25/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				10/15/2016	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0				01/15/2017	490	CATEGORICAL EXCLUSION	ETS	
0				10/01/2016	503	GROUND SURVEY	DESIGN	CONSULTANT
0				10/01/2016	515	SURVEY TRANSMITTAL	DESIGN	
0				11/01/2016	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				03/01/2017	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0				04/01/2017	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				10/01/2016	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				03/01/2017	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				01/15/2017	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0				03/15/2017	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				04/15/2017	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				05/01/2017	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				06/01/2017	715	APPRAISAL	ETS	
0				05/13/2017	751	WETLAND INFORMATION TO ENVIRONMENTAL	DESIGN	CONSULTANT
0				05/13/2017	755	404 PERMIT APPLICATION TO ENVIRONMENTAL	DESIGN	CONSULTANT
0				08/01/2017	760	SECTION 404 PERMIT	ETS	
0				10/01/2016	778	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				11/01/2016	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0				12/01/2016	782	JURISDICTIONAL DETERMINATION	ETS	
0				07/18/2017	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0				07/18/2017	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				08/04/2017	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0				08/18/2017	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				08/18/2017	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0				05/01/2017	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				05/18/2017	850	MAILBOXES	ETS	
0				08/18/2017	865	ACQUISITION	ETS	CONSULTANT
0				08/18/2017	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0				10/13/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0				10/13/2017	891	RIGHT OF WAY PLATS RECORDED	ETS	