

# I-94 INTERCHANGE (EXIT 161) RECONSTRUCTION PROJECT



ISSUE 10: JUNE 2024

## CONSTRUCTION PROGRESS UPDATE

I-94 Exit 161 reconstruction is well underway. Here are some highlights of the progress made over the last month:

- The NE temporary ramp embankment is nearly complete.
- Work has begun on the embankment for the north bridge abutment.
- Geotechnical Instrumentation is installed in the NW and SW bridge abutments embankment areas. This technology will monitor the existing ground on which the embankment is being constructed.
- Work on the south bridge embankment will begin soon.
- Existing high mast lighting has been repositioned to better light the intersection while work is being done.



From the SW, showing progress on bridge abutment embankment areas.



From the N, showing north bridge abutment



From the NE, showing temporary loop ramp embankment

## PLAN FOR DELAYS

Northbound Bismarck Expressway/Centennial Road is reduced to one lane from Miriam Avenue to Trenton Drive (this lane closure will be temporarily removed during the Independence Day holiday). Speeds are reduced across the bridge. Interstate ramps are reduced in width, and shoulder closures may be put in place as needed throughout the next month.

**Summer events** drawing larger crowds may temporarily impact traffic near the I-94 Exit 161 work zone.

**June 28**

McQuade's softball tournament in Bismarck.

**July 4**

Independence Day festivities in Bismarck-Mandan.

The Centennial Road northbound lane closure will be temporarily lifted from July 3 to July 7. Construction will resume July 8.



**Traffic signs save lives.  
Slow down and pay attention  
to the work zone ahead.**

## MORE QUESTIONS?

Stay updated through this project's dedicated **webpage** or send your questions to our Bismarck District Office.

Dean Schloss, NDDOT Bismarck Assistant District Engineer | [dschloss@nd.gov](mailto:dschloss@nd.gov)