

Proposed Activities and Timeline (Start Spring 2024):

Segment #3 I-94 to ND 200 – split into three approximately equal length projects

North Segment (RP 93 to ND 200)

- Now thru Spring 2024
 - Send out as Phased Project Development Request for Proposals (RFP) to hire a consultant to complete the project development to include field surveys, design, utilities, and ROW
- Spring 2024 thru Spring 2025
 - Complete field surveys including topographic and wetland delineations
- Spring 2025 thru Spring 2026
 - Using the completed surveys, finalize the alignment, grade, and cross sections so that final ROW limits and utility impacts can be known
- Spring 2026 thru Spring 2027
 - ROW acquisition and utility relocation would start concurrently. This would involve title work, plats, valuation/appraisal, and negotiations for ROW while coordination, contracts, easement acquisition, and relocation for utilities
 - ROW would need to be acquired prior to the utility easements, then to utility relocations.
- Spring 2027 thru Fall 2027
 - Relocation of utilities
- Spring 2026 thru Spring 2027
 - Plans, permits, studies, etc would be completed concurrently
- Ready for 2028 construction

Middle Segment (RP 85 to RP 93)

- Now thru Spring 2024
 - Send out as Phased Project Development Request for Proposals (RFP) to hire a consultant to complete the project development to include field surveys, design, utilities, and ROW
- Fall 2024 thru Fall 2025
 - Complete field surveys including topographic and wetland delineations
- Fall 2025 thru Fall 2026
 - Using the completed surveys, finalize the alignment, grade, and cross sections so that final ROW limits and utility impacts can be known
- Fall 2026 thru Fall 2027
 - ROW acquisition and utility relocation would start concurrently. This would involve title work, plats, valuation/appraisal, and negotiations for ROW while coordination, contracts, easement acquisition, and relocation for utilities
 - ROW would need to be acquired prior to the utility easements, then to utility relocations.
- Fall 2027 thru Fall 2028
 - Relocation of utilities
- Fall 2026 thru Fall 2027
 - Plans, permits, studies, etc would be completed concurrently
- Ready for 2029 construction

South Segment (I-94 Interchange to RP 85)

- Now thru Spring 2024
 - Send out as Phased Project Development Request for Proposals (RFP) to hire a consultant to complete the project development to include field surveys, design, utilities, and ROW
- Fall 2025 thru Fall 2026
 - Complete field surveys including topographic and wetland delineations
- Fall 2026 thru Fall 2027
 - Using the completed surveys, finalize the alignment, grade, and cross sections so that final ROW limits and utility impacts can be known
- Fall 2027 thru Fall 2028
 - ROW acquisition and utility relocation would start concurrently. This would involve title work, plats, valuation/appraisal, and negotiations for ROW while coordination, contracts, easement acquisition, and relocation for utilities
 - ROW would need to be acquired prior to the utility easements, then to utility relocations.
- Fall 2028 thru Fall 2029
 - Relocation of utilities
- Fall 2027 thru Fall 2028
 - Plans, permits, studies, etc would be completed concurrently
- Ready for 2030 construction